



Northville Streetscape

November 15, 2010

Street Light Installation to Start This Week.

The contractor has completed placing mulch, topsoil and sod. Block work around the planter boxes is expected to be completed early this week.

The street lights are expected to be delivered to the site on Monday. Installation of the street lights is expected to take approximately two weeks. The Contractor will start with the lights on the north side of Main Street west of Center. Once that section of lights is complete Main Street and the existing lights on north Center will be operating again. There is no more road closures scheduled this year and pedestrian traffic will experience very minimal impact as the contractor completes the remaining items.

Throughout the project, the contractor and the City's Department of Public Works will make every effort to keep the area clean and traffic moving smoothly. Despite months of careful planning, however, situations may arise that were not expected. For this reason, an AEW on-site inspector, Mike Smith, is available by mobile phone to respond to business and residential concerns at any time during construction hours. He is your best resource for up-to-the-moment information and problem resolution. His number is listed below.

Mike Smith
AEW On-Site Inspector
(586) 709-8463

You are invited to an informational

Coffee Gathering

9 a.m. every Tuesday during construction at **Genitti's Hole in the Wall**